

GOVERNMENT OF TELANGANA
ABSTRACT

Panchayat Raj & Rural Development Department – NABARD RIDF XXI – Karimnagar Region – Jagtial District – “Construction of Bridge cum checkdam on road from Anantharam to Thakkalapally of Jagtial (M)” Estimate cost Rs.200.00 lakhs – 2nd EOAT up to 30.06.2020 (203 days) without imposing any penalty - Orders - Issued.

=====

PANCHAYAT RAJ AND RURAL DEVELOPMENT (ROADS) DEPARTMENT

G.O.Rt.No. 199

Dated: 27-05-2020

Read:-

From the CE, PR, NABARD, Lr.No.AEE/DEE-NBXXI/EOAT/ Anantharam/Jagtial(M)/2019, dated.15.02.2020.

&&&

ORDER:

In the circumstances reported by the Chief Engineer, Panchayat Raj, PMGSY, Hyderabad in the reference read above, Government after careful examination of the proposal, hereby accord 2nd Extension of Agreement Time up to 30.06.2020 (203) days in respect of the work “Construction of Bridge cum checkdam on road from Anantharam to Thakkalapally of Jagtial (M)” without imposing any penalty, as the delay is not attributed to the contractor due to rains and scarcity of sand.

2. The Chief Engineer, Panchayat Raj, NABARD, Hyderabad shall take further necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

SANDEEP KUMAR SULTANIA
SECRETARY TO GOVERNMENT

To

The Chief Engineer, Panchayat Raj, NABARD, Hyderabad.

Copy to:

The PS to Hon’ble M(PR,RD&MB).
SF/SC.

//FORWARDED BY ORDER//

SECTION OFFICER